COMPLETION REPORT

1	Name of the work	Providing safety Grill work over the Existing Boundary fencing at Abbigere Park, in Ward No. 12
2	Sanctioned Estimate No. & Date	139/12-13 D: 2-2-13
3	Head of Account which is chargeable	P0190
4	Instrument Order NO. & Date	EE(P)/02/WO/59/12-13 D: 8-3-13
5	Name Of Contractor	The Technical Manager, Karnataka Rural Infrastructure Development Ltd., Project Implementation unit, Madava Nagara, Bangalore -01.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	684 day
7	Measurement recorded in	MB NO 663/1213 Page - 66251-52
8	Check Measurement of the Asst	MB NO 663/12-13 Page 66251-52
9	Name of the office/official in charge of the work	AEE (Proj)
10	a) Asst. Eng/junior Eng	Ravi. N. K.
	b) Asst. Exe Engineer	Jayalingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20,00,000=00	1980588=00	—	19412=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N. K. 27/4/15

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Sub Divis n-I
Dasarahalli
Bruhat Bengaluru M Palike

EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73.